

THE SEWERAGE AND DRAINAGE ACT (CAP 294) SITE AUDIT BY BUILDER AND QUALIFIED EROSION CONTROL PROFESSIONAL ON ECM				
Date				
To	Public Utilities Board 82 Toh Guan Road East #03-08 Singapore 608576 or email to: pub_cwenf@pub.gov.sg			
Instruction				
<ul style="list-style-type: none"> This form is to be completed by the Builder and QECP responsible for the implementation and design of Earth Control Measures (ECM) for the project respectively. The builder shall submit to PUB the completed form with site plan and timestamp photos to show that the ECM implementation on site is in accordance with the approved ECM plan within 2 weeks upon completion of the ECM audit check by the QECP. 				
Particulars of Project				
ECM Certificate No.				
Project Reference No.				
Project Title				
Commencement and Completion Date				
Developer				
Builder				
Particulars of QECP				
Name of QECP				
Key Checklist				
		Yes	No	N.A.
1	Treatment plant(s) have been adequately provided on site	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2	Holding pond(s) have been adequately provided on site	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3	Cut-off drain has been provided and connected to the holding pond on site	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4	The current earthwork on site is carried out in accordance with the work phasing under the approved ECM plan	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

5	No internal drainage outlet is leading directly, or indirectly, to the public drain except the ECM designated outlet(s). Any such drainage outlets have been completely filled and sealed off.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Endorsement by Builder and QECP				
We have carried out an ECM audit check on _____ at the above project site and confirmed that the Earth Control Measures (ECM) at the site were adequate and implemented in accordance with the approved ECM plan.				
<p style="text-align: center;">_____ <i>Builder's Project Manager Name, Date, Signature and Company Stamp</i></p>		<p style="text-align: center;">_____ QECP <i>Name, Date, Signature and QECP Stamp</i></p>		